Completion Report

1	Name of Wok	Improvements of CC drains & Covering slab KK road 2nd and 3rd cross Dasarahalli Ward No 15
2	Sanctioned Estimate No.& Date	EE/DD/TS/122/2019-20, Dt.02.02.2019
3	Head of Acount which is Chargeable	P-1771
4	Enstrument Order No. & Date	EE/DD/WO/445/19-20, Dt.05.12.2019
5	Name of Contractor	Umesh N
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	_
7	Measurement recorded in MB	4853/19-20
	Page No	485201-485207/1
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Archana
	b) Asst. Exe. Engineer	M B Jayakumar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
30.00 Lakhs	2722811.73	_	277188.27

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahangara Palike,
Dasarahalli Division, Bengaluru-57

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

Scanned by CamScanner